CLIMA HEATING SERVICES

Clima Heating Services Ltd

Non-Domestic Gas Testing and Purging

Cert. No. 111

Company / Installer

Engineer	[redacted]
Company	Clima Heating Services Ltd
Address	14
	Flockton Crescent
	Sheffield
	South Yorkshire
Post Code	S13 9QR
Tel No.	[redacted]
Gas Safe Reg No.	[redacted]
ID Card No.	

Job Address

Name	UoS Accommodation Village
Address	Crewe Hall Full Building
	Crewe Hall
	Sheffield
	South Yorkshire
Post Code	S10 2LL
Tel. No	01142224948

Client / LandLord

Name	[redacted]
Company	Engie
Address	14
	Endcliffe Avenue
	Sheffield
	South Yorkshire
Post Code	S10 3EA
Tel. No	01142 224948

Strength Test Details

State Test Method — Pneumatic [ ] Hydrostatic [ ]

Installation — New [ ] New Extension [ ] Existing [ ]

Have Components not suitable for strength testing been removed or isolated from installation as necessary? Yes [ ] No [ ]

Calculated strength test pressure (STP) [ ] mbar

Test medium - air, nitrogen,water (hydrostatic test) [ ]

Stablisation period [ ] minutes

Strength test duration (STD) [ ] minutes

Permitted pressure drop [ ] (% STP)

Calculated pressure drop [ ] mbar

Findings

Actual pressure drop [ ] mbar

STRENGTH TEST — Pass [ ] Fail [ ]

Tightness Test Details

Gas Type — Natural Gas [X] Liquefied Petroleum Gas [ ]

Installation — New [ ] New Extension [ ] Existing [X]

Could weather or changes in temperature effect the test? Yes [ ] No [X]

Meter Type: Rotary — Meter Model: NA

Meter bypass installed — Yes [ ] No [X]

Installation Volume : Gas Meter: 0.002 m3 — Installation pipework and fittings: 0.746 m3 — Total IV: 0.748 m3

Test medium — Fuel [ ] Gas [X] Air [ ]

Tightness test pressure (TTP): 21.0 mbar

Pressure gauge type(water,high SG,electronic etc.): Electronic

MPLR(Maximun Permitted Leak Rate) m3/h (IGE/UP/1) or MAPD(Maximum Allowable Pressure Drop) mbar (IGE/UP/1A): 2.4

Let-by test period existing installations: 3 minutes

Stablisation period: 6 minutes

Tightness test duration (TTD): 5 minutes

Any inadequately ventilated areas to check? Yes [X] No [ ]

Is barometric pressure correction necessary? Yes [ ] No [X]

Findings

Actual leak rate: NA m3/hr — Actual pressure drop(if any): 0.0 mbar

Have inadequately ventilated areas been checked? Yes [X] No [ ]

TIGHTNESS TEST — Pass [X] Fail [ ]

Purging Procedure Details

Has a risk assessment been carried out? Yes [ ] No [ ]

Has a written procedure for the purge been prepared? Yes [ ] No [ ] NA [ ]

Have 'NO SMOKING' signs etc been displayed as necessary? [ ]

Have any persons in the vicinity of the purge been advised accordingly? [ ]

Have all appropriate valves to and from the section of pipe been labeled? [ ]

Where Nitrogen gas is being used for an indirect purge have the gas cylinders been checked/verified for the correct content? [ ]

Are two way radios (intrinsically safe) available? Yes [ ] No [ ]

Have all electrical bands been fitted as necessary? [ ]

Calculate purge Volume

Gas Meter	[ ]	m3
Installation pipework and fittings	[ ]	m3
Total purge volume	[ ]	m3

Is gas detector/oxygen measuring device as appropriate, intrinsically safe? [ ]

Findings

Complete purge noting final test criteria readings [ ] O2%

PURGE — Pass [ ] Fail [ ]

Indicate Work Undertaken

Strength Test [ ] Tightness Test [X] Purge [ ]

Declaration

DECLARATION OF GAS SAFETY - I confirm that all of the work described on this form has been satisfactory completed in accordance with the current Gas Safety (Installation and Use) Regulations, industry standards and procedures. [X]

OR

NOTIFICATION OF UNSAFE GAS INSTALLATION - I confirm that all of the work described on this form has been satisfactory completed in accordance with the current Gas Safety (Installation and Use) Regulations, industry standards and procedures. However, an unsafe gas installation has been identified, details of which are listed on a separate Warning/Advice Notice. [ ]

Engineer Comments

Gas installation not fully accessible for inspection. Various minor defects including pipe work not painted, insufficiently bracketed or inadequate isolation.

Signatures

Issued by: Signed [redacted] Print Name: [redacted]

Received by: Signed [ ] Print Name: [redacted]

Date: 29-Apr-2022